

The Executive Director
Uganda National Roads Authority
Plot 5 Lourdel Road
Nakasero
P.O. Box 28487
Kampala
Uganda

COWI A/S

Parallevej 2
DK-2800 Kongens Lyngby
Denmark

Tel+45 45 97 22 11
Fax +45 45 97 22 12
www.cowi.com

Dear Madam,

Date
20 August 2016
Your ref.

**Reconstruction of the Mbarara-Ntungamo-Kabale-Katuna Section
of the Northern Corridor Route, between Km 95 to 160 and Kabale
Through Road (Kisoro Link), Lot 3**

Our ref.
P-069530/TMI/01/211

Re: Certificate of Partial Provisional Acceptance, Kisoro Link

Ref: COWI Letter P-069530/772/ dated 15.07.2016

Please find enclosed herewith 2 originals of Certificate of Partial Provisional Acceptance, Lot 3 Kabale Through Road (Kisoro Link).

The Supervisor's Representative can confirm that outstanding works have been completed satisfactory as in accordance with the Minutes of Meeting of 14.07.2016, referred to in our letter 772 of 15.07.2016.

Yours faithfully,



Torben Mikkelsen
Resident Engineer

- Encl. Original (2 nos.) of Certificate of Partial Provisional Acceptance, Lot 3 Kabale Through Road (Kisoro Link).
Original (1 nos.) of Certificate of Partial Provisional Acceptance, Lot 3 Kabale Through Road (Kisoro Link) for RCC.

CC: Head of Delegation of the European Union;
COWI DK
COWI Uganda
Project Manager, RCC
Site File



EUROPEAN UNION



THE REPUBLIC OF UGANDA



CERTIFICATE OF PARTIAL PROVISIONAL ACCEPTANCE Lot 3 Kabale Through Road (Kisoro Link)

Contract Title:	Lot No 3 Reconstruction of the Mbarara – Ntungamo – Kabale – Katuna Section of the Northern Corridor Route between Km 95 to 160 and Kabale Through Road (Kisoro Link)
Contract No:	2010/259-788
Contracting Authority	The National Authorising Officer for European Development, Ministry of Finance, Planning and Development
Contractor:	Reynolds Construction Company (Nig.) Ltd
Supervisor:	The Executive Director, Uganda National Roads Authority
Supervisor's Representative	COWI A/S
Date of Partial Provisional Acceptance Kisoro Link	27 May 2016

Pursuant to Article 59 and Article 60 of the General Conditions for Works Contracts the Kisoro Link has satisfactorily passed the tests on completion on 27 May 2016.

A partial provisional inspection was carried out by the Contractor and the Supervisor's Representative and the works were found to be substantially complete as per Section 1210 of the General Specification for Roads and Bridge Works in Uganda and able to be used for the purpose for which they were designed, apart from minor defects and omissions. The works have satisfactorily passed tests on completion.

The works are taken over by the Contracting Authority with effect from 27 May 2016 and pursuant to Article 61.7 of the Special Conditions for Works Contract. The Defects Liability Period of 365 days commenced on the same date.

Description of the works handed over by the Contractor in accordance with the contract documents is as follows:

The section starts 85 m away from the Roundabout at Km 138+283 along the Kabale – Katuna Section of the Northern Corridor Route and extends 2.300 Km until Kabale Through Road (Kisoro Link) joins Kisoro Road.

[Handwritten signatures]

The partial acceptance comprise a length of 2.300 km, fully upgraded to a Class 1b paved road with 7.5 m carriageway width and with paved footpath of a width of 3.0 m (both sides). Solar streetlight posts and fixtures were installed for the full length of the road.

Works on the main road consisted of the rehabilitation of the existing road, selective subsoil replacement, the construction of subsoil drainage, pedestrian footpath, covered and open drainage channels. The longitudinal and cross drainage were improved by replacing existing culverts and the construction of covered and open line channels. The existing pavement were stabilised to G45 specifications to form a 200mm subbase, 280mm crushed stone base (CRR quality), 90 mm asphalt concrete binder course finally surfaced with 60 mm asphalt concrete wearing course.

Outstanding Works

Attached hereto:

Jointly prepared and signed snag list dated 27 May 2016.

Approved:

Supervisor's Representative


Northern Corridor Route - Lot 2
P. O. Box 10591
Karungah

Torben Mikkelsen
Resident Engineer
COWI

Agreed:

Contractor


REYNOLDS CONSTRUCTION COMPANY (NIG) LTD.
MIHAIL GARACHINOV
Project Manager
512

Mihail Garachinov
Senior Project Manager
Reynolds Construction Company (Nig.) Ltd